

October 19, 2018

**Knox United Church  
Project Update Newsletter #3  
For the Church Community**

---

On October 17, there were sunny skies and a feeling of warmth in the air as we had a short reprieve from an early winter. Not only does this apply to the outdoors, but also indoors at the jobsite. I will share with you some recent changes, which include a functional boiler in the church and some new found daylight in the gym from some recently exposed windows on the west wall.



The mezzanine floor has been installed in preparation for the installation of the HVAC equipment. In order to get the equipment into the mezzanine, scaffolding was set up in the alley to allow the Masons to create a wall opening at the mezzanine level mechanical space. Once the masonry work is complete a steel door frame with double doors will be installed to provide mechanical room access for our equipment installation.



We have had several concrete pours on site in all areas of the building. In the church basement the hole for the lift has had several concrete pours. The first was for the footings that supports the lift and its surrounding wall structure. The most recent was a topping pour to re-establish a level floor in the area of the basement excavation.



In the gym all the rough-in plumbing work was completed and the excavated areas were back filled and concrete poured to provide a continuous flat floor. The next step will be the floor finishes, which will only occur when the project has progressed to the finishing stage.



Bye for now,

Gerry Wiebe  
Capital Projects Supervisor

October 19, 2018  
Date